

## SLPS PCC 1743 Progress Report

### STL PS 1743 Progress Report 11/24/15

1. Picked up black liquid electrical tape and 130c liner less rubber splicing tape at Home Depot on way to MOT.
2. Sanded cable clamps and added epoxy to 2 clamps that needed more.
3. Steve B applied first coat of liquid electrical tape to field cables on rear truck.
4. Applied second coat of liquid electrical tape to connections Steve B sent me photos of.
5. Steve B installed cable clamps to the armature connections on motors 3 and 4.
6. Installed Visio 5 on XP computer at home. Connection diagram LL8831510 is about 50% finished.
7. Thursday was Thanksgiving so no work was done.